

Sl No	Description of Work	Unit	Modified Schedule -B Qty	Executed Qty	% of Work Completed	Aug-21
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.	Cum	6207.33	6207.32	100.00	
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:4:8 with OPC @ 180kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and	Cum	1040.02	1039.95	99.99	
4	KSRRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc, complete excluding cost of steel as per MORTH specification NO. 1500, 1700, 2200. Including cost of materials, labour, HOM complete as per	Cum	1833.87	1833.87	100.00	
5	KSRRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with blinding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per	Tonne	111.75	111.74	100.00	
6	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:2:4 with OPC @ 240kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.53cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.	Cum	17.29	17.29	100.00	
7	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 100mm thick and Finishing cutting , including form work, cost of all materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,complete.	Sqm	5000.48	5000.15	99.99	
9	Removing & Refixing of Kerb Stone	M	153.00	153.00	100.00	
10	Providing and Fixing pre cast Solid Cement Concrete Kerb stone made made out of CC 1:2:4 with top and bottom width 114 and 165mm respectively	nos	11773.00	11773.00	100.00	
11	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications	Sqm	1635.23	1635.23	100.00	
13	KSRRB 14.6 : Providing and laying heavy duty cobble stones Interlock pavers, using cement and coarse sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, Including cost of materials,	Sqm	2353.65	2353.65	100.00	

13-03 AE

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
೩೩.ಎಂ.ಒ. ಬೆಂಗಳೂರು-೧೦

1300-14. Excavation for road work in all type of soil by mechanical means including cutting leading to tippers trimming bottom and side slopes in accordance with requirement of lines and cross sections and transportation with a lead of 1.00 km and complete as per specification.	Cum	1216.34	1216.34	100.00	
KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occurring during rolling including cost of all labour, HOM complete as per specifications.	Sqm	11642.66	11638.15	99.96	
17 Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications.	Cum	1746.40	1745.72	99.96	
18 KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.	Cum	2470.11	2470.11	100.00	
19 KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.	Sqm	10978.46	10978.26	100.00	
20 KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM complete as per specifications. Clause 501 of MORTH V revision	Sqm	15284.27	15284.13	100.00	
21 KSRRB 500-11. Providing and laying bituminous macadam on Prepared Surface with crushed Coarse aggregates as per Design mix formulae for base/binding course including loading of aggregates with F.E loader, Hot mixing of Stone aggregates and bitumen in Hot mix plant, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by power roller to achieve desired density, but excluding cost of primer/Tack coat including lead, lift and	Cum	883.25	883.25	100.00	
22 KSRRB 500-10 Providing and applying tack coat using 80/100 grade Sqm bitumen(VGIO) in boiler fitted with spray set distributor at the rate of 0.25 kg per Sqm on the existing prepared bituminous surface cleaned with mechanical broom, complete as per specifications.	Sqm	17665.10	17665.08	100.00	
23 KSRRB M500-19: providing and laying bituminous concrete 40mm thick with 100-120 TPH batch type hot mix plant producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 5.4 to 5.6% of mix and filler, transporting the hot mix to work site, laying with hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desired compaction	Cum	706.60	706.60	100.00	
24 KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflecting Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.	Sqm	734.36	734.36	100.00	

734.36
734.36
100.00
BOMMA
W-03

ಸಹಾಯಕ ನಿರ್ದೇಶಕರು
ಯಲತೂರು ಉಪನಗರ ಉಪವಿಭಾಗ
ಇ.ನಿ.ಎ.ಕೆ. ಬೆಂಗಳೂರು-108

26	KSRRB M100-1. Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016, aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1, optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa	Cum	65.99	65.99	100.00
27	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum, Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9203-2008, mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 225 micron thick	Cum	98.98	98.98	100.00
28	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates / Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter	Cum	6210.25	6207.32	99.95
	EIRL				
E1	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications.	Cum	353.10	353.05	99.98
E2	KSRRB 5-14 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not less than 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 I.No.5.26.1, Page no 27	Sqm	72.80	72.80	100.00
E3	Providing and laying reinforced cement concrete pipe NP3 for culverts including pointing ends, and fixing collars with cement mortar 1:2 including cost of all materials, labour, curing, including cost of materials, labour, HOM complete as per specifications. Specifications. No. KSRRB 1000, 2300-do-450mm. dia	M	10.00	10.00	100.00
E4	KSRRB M300-18. Wrought iron and mild steel welded work (using angles, square bars, tees and channel grills, grating frames, gates and tree guards of any size and design etc. Including cost of screens and welding rods or bolts and nuts complete fixed in position but without the cost of excavation and concrete for fixing which will be paid separately complete as per specifications.	Qtl	7.69	7.69	100.00

Handwritten signature



= Planned %
= Executed %

Handwritten signature: Kavin
ಸಹಾಯಕ ನಿರ್ದೇಶಕರು, ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-106